


बी.एस.एन.एल. निगमित कार्यालय (भवन कार्य इकाई)
डी.टी.ओ. बिल्डिंग, कश्मीरी गेट, दिल्ली-6
दूरभाष (कार्यालय) : 011-23865254, फैक्स : 011-23865284
BSNL Corporate Office (BW Unit)
D.T.O. Bldg., Kashmere Gate, Delhi-6.
Ph. (O) : 011-23865254, Fax : 011-23865284



भारत संचार निगम लिमिटेड
(भारत सरकार का उद्यम)
BHARAT SANCHAR NIGAM LIMITED
(A Government of India Enterprise)

ए. के. गुप्ता

प्रधान महाप्रबंधक (भवन कार्य)

A.K. GUPTA

Principal General Manager (Building Works)

No.19-41/2013-W(T)/65

Date: 25.02.2013

Dear Colleagues,

This is regarding RMC-DC works of Term Cell, DOT which are required to be completed in a time bound manner. C-DoT is the implementing agency for the whole project except Civil and Electrical which are to be executed by BSNL Civil & Electrical wings. The Nodal Officer fixed by BSNL management is Shri Prabhat Kumar, Jt. GM (EW), O/o PGM(EW), CO. The one point coordination with the C-DoT authority is made through the Nodal Officer, however, civil work requirement is being coordinated from corporate office by DGM(C). The standard lay out and specification freezed as per requirement of the O/O PGM(BW) project which has been duly conveyed by the DGM(C) from time to time and consolidated guidance/instructions were emailed on 20.2.2013.

You are requested to submit the estimate based on this lay out if it fits into space available at site at the earliest as the project is required to be completed by 31st of March, 2013. The progress made so far is not encouraging, very few units have submitted the estimate to the Nodal officer resulting into further delay. In this regard my electronic message dated 13.2.2013 & 20.2.2013 may also be referred wherein the urgency of the matter was conveyed to you.

I request you as the work is being monitored at the highest level, therefore, you may make all efforts for early submission of the estimates and vigourously monitor the project w.r.t. approval and execution of the work so that targets envisaged are achieved.


(A.K. Gupta)

To

AII PCE(C) /CE(C)

Maharashtra (West), West Bengal, Assam, Andhra Pradesh, Bihar, Kolkata TD, Chennai TD, Gujarat, Haryana, Himachal Pradesh, Jammu & Kashmir, Kerala, Karnataka, Madhya Pradesh, NorthEast-I, Orissa, Punjab, Rajasthan, Uttar Pradesh (East) and Uttar Pradesh (West).